



Valard Construction, was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.



The scope of work on the project consists of EPC services for more than 1,600 kilometers of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation communities.



Three-Month Lookahead – Field Activities


Proposed schedule as of December 15, 2020
Period: December 1, 2020 to February 28, 2021

Group 2 – Transmission Lines

Activity		Detail
	Camp Mobilization and/or Installation	<ul style="list-style-type: none"> Pickle Lake operational as of February 18, 2020 Pipestone operational as of June 12, 2020 North Caribou Lake Camp Construction complete
	Survey	<ul style="list-style-type: none"> Set survey control points (Starting activity of all survey operations) Flagging Right-of-Way (ROW) clearing limits Measure existing powerline heights Locate existing underground utilities Work area <ul style="list-style-type: none"> * Pickle Lake to Pipestone * Pipestone to Kingfisher Lake First Nation * Pipestone to North Caribou Lake First Nation

Monthly Project Newsletter




Provided by Valard



December 2020, Issue #10

English Version

Group 2 – Transmission Lines

Activity		Detail
	Clearing and Access	<ul style="list-style-type: none"> • Clearing and Access development <ul style="list-style-type: none"> * Falling, raking and piling of trees * Installing/removing watercourse crossings • Work area <ul style="list-style-type: none"> * Pickle Lake to Pipestone * Pipestone to Kingfisher Lake First Nation * Pipestone to North Caribou Lake First Nation
	Construction	<ul style="list-style-type: none"> • Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes • Tower foundation installation <ul style="list-style-type: none"> * Excavating * Rock drilling • Assembly of steel towers in assembly yards and on ROW • Erection of assembled towers by crane and helicopter • Installing grounding rods and wires that equipment will connect to • Stringing activities have commenced in Pickle Lake • Work area <ul style="list-style-type: none"> * Pickle Lake to Pipestone * Pipestone to Kingfisher Lake First Nation * Pipestone to North Caribou Lake First Nation
	Environment	<ul style="list-style-type: none"> • In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses • Environmental monitoring of foundation, assembly, erection and stringing crews • Archaeological Assessments reports submitted to Ministry of Heritage, Sport, Tourism and Culture Industries for reroutes • Work area <ul style="list-style-type: none"> * Pickle Lake to Pipestone * Pipestone to Kingfisher Lake First Nation * Pipestone to North Caribou Lake First Nation

Monthly Project Newsletter




Provided by Valard



December 2020 Issue #10

English Version


Group 2 – Substations

Activity	Detail
	Substation Survey/Clearing <ul style="list-style-type: none">• Setting Control points to start surveying• Flagging and inserting stakes in the ground to outline work area• Clearing of substation area and access road development• Substations work area:<ul style="list-style-type: none">* D (North Caribou Lake First Nation)* F (Bearskin Lake First Nation)* J (Kingfisher Lake First Nation)
	Substation Geotech <ul style="list-style-type: none">• Drill Boreholes at substation sites to determine soil properties, depth to rock• Substations work area:<ul style="list-style-type: none">* D (North Caribou Lake First Nation)* F (Bearskin Lake First Nation)* J (Kingfisher Lake First Nation)
	Substation Construction <ul style="list-style-type: none">• Civil and Foundation Construction.• Substations Work Area:<ul style="list-style-type: none">* C (Ebane/Pipestone)* D (North Caribou Lake First Nation)* F (Bearskin Lake First Nation)* J (Kingfisher Lake First Nation)

For more activity details visit the website at www.valard-watay.com, or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.

Monthly Project Newsletter

Provided by Valard



December 2020, Issue #10

English Version

Valard is engaging with Participating First Nations to:

- * To learn more about community expectations and interests; as well as identify training, employment, and procurement and business opportunities.
- * Identify camp locations and services available to support work camps.
- * Provide notification of upcoming employment opportunities, such as assembly positions.
- * Continuing to provide notification of the restart of engagement activities, which had been on hold due to limitations with COVID-19 safety measures, to understand each community's position regarding employment opportunities and associated travel.
- * Review Valard community-specific protocols such as Covid-19 protocols with Participating First Nations and sign off after alignment with community.
- * Participate in face to face meetings with communities while ensuring that all attendees are following Valard, Community, and Ontario Health Service guidelines/protocols.
- * Continue to meet with Participating First Nation communities to advance engagement, contract, and employment discussions.
- * Facilitate and coordinate Indigenous participations in community businesses, equipment, services, work force, existing or potential joint ventures.
- * Provide notification of upcoming work activities near each community.
- * Provide notification of encounters with sensitive wildlife, such as Caribou sightings, to communities near the encounter.
- * Provide notification of required permits such as: a Permit to Take Water, which is required for 2020/2021 winter road construction, to communities near the planned activities.
- * Provide notifications of upcoming employment opportunities and recruit and hire community members for various available positions.
- * Recruit and hire community members for various available positions.
- * Shared additional temporary work space packages for review and sign off.
- * Continue to keep open lines of communications with Participating First Nations for community COVID-19 updates with regard to travel and quarantine directives.

Valard Indigenous Relations Team Introduction:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at Watay-IndigenousRelations@valard.com:

- * **Marc Ouimet** - Director Indigenous Relations
- * **Darrell Wawia** - Indigenous Relations Manager
- * **Terrance Bob** - Indigenous and Stakeholders Relations Liaison
- * **Maureen Budzinski** - Manager Indigenous Training & Apprenticeship
- * **Randal Courchene** - Indigenous and Stakeholders Relations Liaison

Monthly Project Newsletter

Provided by Valard



December 2020, Issue #10

English Version

Health and Safety

- * **Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.**
- * Ongoing Covid-19 screening program, camp inspections, program audits and response drills
- * Hazard analysis and control planning every day
- * Development, implementation and monitoring of safe work procedures including preparation for upcoming helicopter work activities
- * Project onboarding, orientation and training/development of workers
- * Emergency preparedness and planning, mock emergency drills completed
- * Joint Health and Safety Committee Involvement
- * Promotion of project's Alcohol & Drug policy, Maintenance Support Security Program and Employee Assistant Program
- * Security Protocols implementation and monitoring
- * Fall Protection and Rescue Planning for tower climbing Best Practices
- * Subcontractor safety support, onboarding, compliance observations, and audits



Employment Opportunities

- * Valard Construction invites members of the Participating First Nations to apply for the following positions:

Administrative Assistant

Assemblers

Class A Driver

Community Support Partner

Drafting Technician

Emergency Medical Responder

Environmental Monitor

Excavator Operator

Foundations Labourer

Fuel Truck Driver

General Foreperson/Construction Supervisor

Heavy Duty Technician

Journeyman Automotive Service Technician

Prep/Ground Work Subforeperson

Primary Care Paramedic

Project Field QC

Project Safety Admin

Please forward resumes to: watay-resumes@valard.com and projectjobs@oslp.ca

For more updates please visit the Valard project website (www.valard-watay.com) or:

<https://www.facebook.com/watayproject>

<https://www.facebook.com/OpiikapawiinServicesLP>

<https://www.facebook.com/Wataynikaneyap-Power>

<https://www.oslp.ca>—Please visit OSLP's site for a full list of all available positions

Or call: 807-345-2395

If you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.