

Provided by Valard



January 2021, Issue #11

English Version



Valard Construction, was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.

The scope of work on the project consists of EPC services for more than 1,600 kilometers of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation communities.

Three-Month Lookahead - Field Activities Proposed schedule as of January 15, 2021 Period: January 1, 2021 to March 31, 2021

	_		•	
Group 2	,	ransmi	iccion	linac
GIUUD 4	4	Iansını	ISSIUII	LIIICS

Group 2 – Transmission Lines						
Activity	Detail					
		 Pickle Lake operational as of February 18, 2020 				
	Camp Mobilization and/or Installation	 Pipestone operational as of June 12, 2020 				
		 North Caribou Lake Camp operational as of January 15, 2021 				
	Survey	 King Fisher Camp under construction Set survey control points (Starting activity of all survey operations) Flagging Right-of-Way (ROW) clearing limits Measure existing powerline heights 				
		 Locate existing underground utilities Work area Pickle Lake to Pipestone Pipestone to Kingfisher Lake First Nation 				
		 Pipestone to North Caribou Lake First Nation 				

Provided by Valard



January 2021, Issue #11

English Version

Group 2 - Transmission Lines						
Activity		Detail				
	Clearing and Access	 Clearing and Access development Falling, raking and piling of trees Installing/removing watercourse crossings Work area Pickle Lake to Pipestone Pipestone to Kingfisher Lake First Nation Pipestone to North Caribou Lake First Nation Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes 				
	Construction	 Tower foundation installation Excavating Rock drilling Assembly of steel towers in assembly yards and on ROW Erection of assembled towers by crane and helicopter Installing grounding rods and wires that equipment will connect to Stringing activities have commenced in Pickle Lake Work area Pickle Lake to Pipestone Pipestone to Kingfisher Lake First Nation Pipestone to North Caribou Lake First Nation 				
	Environment	 In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses Environmental monitoring of foundation, assembly, erection and stringing crews Archaeological Assessments reports submitted to Ministry of Heritage, Sport, Tourism and Culture Industries for reroutes Work area Pickle Lake to Pipestone Pipestone to Kingfisher Lake First Nation Pipestone to North Caribou Lake First Nation 				

Provided by Valard



January 2021, Issue #11

English Version

Group 2 – Substations					
Activity	Detail				
	Substation Survey/Clearing	 Flagging and inserting stakes in the ground to outline work area Clearing of substation area and access road development Substations work area: E (Muskrat Dam First Nation) I (Wunnumin Lake First Nation) 			
	Substation Geotech	 Drill Boreholes at substation sites to determine soil properties, depth to rock Substations work area: E (Muskrat Dam First Nation) G (Sachigo Lake First Nation) I (Wunnumin Lake First Nation) K (Wawakapewin First Nation) L (Kasabonika First Nation) 			
	Substation Construction	 Civil and Foundation Construction. Substations Work Area: C (Ebane/Pipestone) D (North Caribou Lake First Nation) F (Bearskin Lake First Nation) J (Kingfisher Lake First Nation) 			

For more activity details visit the website at www.valard-watay.com, or if you have any general inquiries about this newsletter, please contact

Provided by Valard



January 2021, Issue #11

English Version

Valard is engaging with Participating First Nations to:

- * To learn more about community expectations and interests; as well as identify training, employment, and procurement and business opportunities.
- Identify camp locations and services available to support work camps.
- * Continuing to provide notification of the restart of engagement activities, which had been on hold due to limitations with COVID-19 safety measures, to understand each community's position regarding employment opportunities and associated travel.
- * Review Valard community-specific protocols such as Covid-19 protocols with Participating First Nations and sign off after alignment with community.
- * Continue to keep open lines of communication with Participating First Nations for community COVID -19 updates with regards to travel and quarantine directives.
- * Participate in face to face meetings with communities while ensuring that all attendees are following Valard, Community, and Ontario Health Service guidelines/protocols.
- Continue to meet with Participating First Nation communities to advance engagement, contract, and employment discussions.
- * Facilitate and coordinate Indigenous participations in community businesses, equipment, services, work force, existing or potential joint ventures.
- Provide notification of upcoming work activities near each community.
- * Provide notification of encounters with sensitive wildlife, such as Caribou sightings, to communities near the encounter.
- Provide notification of required permits such as: a Permit to Take Water, which is required for 2020/2021 winter road construction, to communities near the planned activities.
- * Shared additional temporary work space packages for review and sign off.
- Request teleconference meetings to pick up the engagement and contract discussions with each of the communities, to share the return to the "bubble" testing program with each community directly.
- * Actively looking to fill, hire and onboard Indigenous Relations Advisors to aid in Participating First Nations engagement and communications.
- * Facilitate communication with communities regarding timber offerings and requirements.
- * Utilize Construction Liaisons to coordinate ongoing communication between Project Management Team and Community Leadership and other duties such as: setting up job fairs, creating social media pages, updating current COVID-19 statuses, and participating in Community meetings.

Valard Indigenous Relations Team Introduction:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at Watay-IndigenousRelations@valard.com:

- * Marc Ouimet Director Indigenous Relations
- Darrell Wawia Indigenous Relations Manager
- * Terrance Bob Indigenous and Stakeholders Relations Liaison
- * Maureen Budzinski Manager Indigenous Training & Apprenticeship
- * Randal Courchene Indigenous and Stakeholders Relations Liaison

Provided by Valard



January 2021, Issue #11

English Version

Health and Safety

- Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.
- Ongoing Covid-19 screening program, camp inspections, program audits and response drills
- Hazard analysis and control planning every day
- Development, implementation and monitoring of safe work procedures including preparation for upcoming helicopter work activities
- Project onboarding, orientation and training/development of workers
- Emergency preparedness and planning, mock emergency drills completed
- * Joint Health and Safety Committee Involvement
- Promotion of project's Alcohol & Drug policy, Maintenance Support Security
 Program and Employee Assistance Program
- * Security Protocols implementation and monitoring
- Fall Protection and Rescue Planning for tower climbing Best Practices
- Subcontractor safety support, onboarding, compliance observations, and audits



Valard Construction invites members of the Participating First Nations to apply for the following positions:

General Foreperson/Construction
Supervisor
Heavy Duty Technician
Journeyperson Automotive Service
Technician
Prep/Ground Work Subforeperson
Primary Care Paramedic
Project Assistant
Project Field QC
Project Safety Admin

Please forward resumes to: watay-resumes@valard.com and projectjobs@oslp.ca For more updates please visit the Valard project website (www.valard-watay.com) or:

https://www.facebook.com/watayproject

https://www.facebook.com/OpiikapawiinServicesLPhttps://www.facebook.com/Wataynikaneyap-Power

https://www.oslp.ca-Please visit OSLP's site for a full list of all available positions

Or call: 807-345-2395

If you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.

