

Provided by Valard



August 2022, Issue #29

English Version



Valard Construction was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.

The scope of work on the Project consists of EPC services for more than 1,600 kilometres of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation owner communities.

* Yellow outline indicates work areas.



Nation & Sachigo Lake First Nation

Three-Month Lookahead - Field Activities Proposed schedule as of August 15, 2022 Period: August 1, 2022 to October 31, 2022 Note: Subject to change based on field conditions.

Heavy machinery for geotechnical

investigations

Group 2 - Transmission Lines						
Activity	Detail					
Materials to construct camps being moved by heavy machinery	Camp Mobilization and/or Installation	Pickle Lake, Pipestone, North Caribou Lake, Kingfisher Lake, Muskrat Dam, Kasabonika Lake, Wunnumin Lake camp all operational				
	Survey	 1600 Structures staked 6000+ Foundations and Anchors as-buil 7000+ guy wire (tower wires anchored the ground to provide stability) calculations Work area Pipestone, Kingfisher Lake First Nation, Wunnumin Lake First Nation, Wawakapewin First Nation, Kasabonika Lake First Nation, North Caribou Lake First Nation, Muskrat Dam First Nation, Bearskin Lake First 				

Provided by Valard



August 2022, Issue #29

English Version

Group 2 – Transmission Lines						
Activity		Detail				
Cleared Right of Way near Pipestone	Clearing and Access	 Clearing and Access development * Falling, raking and piling of trees * Installing/removing watercourse crossings Work area * Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, and Muskrat Dam First Nation to Bearskin Lake First Nation 				
Helicopter during tower erection	Construction	 Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes Tower foundation installation Assembly of steel towers in assembly yards and on ROW (Right-of-Way) Erection of assembled towers by crane and helicopter Installing grounding rods and wires that equipment will connect to Stringing of wire conductor and fibre-optic wire between towers Work area Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation & Kingfisher Lake First Nation to Wawakapewin First Nation 				
Pipestone River	Environment	 In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses Environmental monitoring of foundation, access, assembly, erection and stringing crews to ensure commitments in environmental assessments are being followed Environmental incident reporting, spill response and associated cleanup as needed Permanent Wildlife Survey Plot program continued with Giiwedin Environmental in July by ground and helicopter crews and will occur monthly until September 2022, continued starting December 2022 through March 2023 Work area Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation & Kingfisher Lake First Nation to Wawakapewin First Nation 				

Provided by Valard



August 2022,	1

English Version

August 2022, 19946 #29					
Group 2 – Substations					
Activity		Detail			
Construction Status of Substation I (Wunnumin Lake First Nation)	Substation Civil Construction	Civil and foundation construction Substations work area: * E (Muskrat Dam First Nation) * F (Bearskin Lake First Nation) * G (Sachigo Lake First Nation) * I (Wunnumin Lake First Nation) * K (Wawakapewin First Nation) * L (Kasabonika Lake First Nation) * M (KI-Wapekeka First Nation)			
Construction Status of Substation F (Bearskin Lake First Nation)	Substation Structural and Electrical Construction	 Structural and Electrical construction Substations work area: E (Muskrat Dam First Nation) F (Bearskin Lake First Nation) I (Wunnumin Lake First Nation) 			
Commissioning of Substation J (Kingfisher Lake First Nation)	Substation Commissioning	 Commissioning Substations Work Area: C (Ebane/Pipestone) D (North Caribou Lake First Nation) J (Kingfisher Lake First Nation) 			

For more activity details visit the website at www.valard-watay.com, or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.

Provided by Valard



August 2022, Issue #29

English Version

BOOTS ON THE GROUND—Locally hired crew members tell us what working on the Wataynikaneyap Power Transmission Project means to them!

THIS PROJECT WILL BRING BETTER MANAGEMENT TO POWER ALL 24 COMMUNITIES Harry Kenequanash, North Caribou First Nation



When I heard about the Watay Project and the impacts that will be experienced in our First Nation communities, I shared my concerns and opportunities with my leadership. One day I saw a job advertisement for a role as a Construction Liaison. I applied for the position, I got interviewed, and here I am.

I find this project to be beneficial to the community as it will allow our community to expand. Due to the lack of power in the community today, you cannot build too much infrastructure. We cannot have artificial ice at the arena due to a lack of power. We always have outages when people plug-in equipment. Power is unstable with a generator. This project will bring better management to power all 24 communities.

My future endeavor is to pursue employment with Valard if possible. I enjoy building capacity, creating relationships, teamwork, and listening to people's world views both in western and traditional paradigms. I have gained vast experience associating with my community and engaging with Valard. This organization has given me values, strengths, and successes.

Provided by Valard



August 2022, Issue #29

English Version

Valard is engaging with Participating First Nations to:

- Work with community and working groups for open lines of communication for COVID-19 updates with regards to travel and Community access directives
- * Work with communities to identify camp locations and services available to support work camps
- * Facilitate and coordinate opportunities for employment and procurement of goods and services with communities and working groups
- Provide notification of encounters with sensitive wildlife such as caribou sightings to communities near the encounter
- Provide notification of field work associated with monitoring caribou permanent survey plots throughout the project area
- Provide the Chief and Council with any additional work packages and maps in their Homeland area, includes: Permit to Take Water, Helicopter Pads and any additional camp locations if required
- * Provided Power Mobile Equipment (PME) training for employees







A piece of heavy machinery used on the project

Valard Indigenous Relations Team:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at: IndigenousRelations@valard.com:

- * Blaine Collett—Sr. Director Indigenous Relations
- * Terrance Bob—Indigenous and Stakeholders Relations Liaison
- * Randal Courchene—Indigenous and Stakeholders Relations Liaison
- * Blaine Paul—Indigenous and Stakeholders Relations Liaison
- * Amber McGrandle—Indigenous Relations

Provided by Valard



August 2022, Issue #29

English Version

Health and Safety

- Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.
- Ongoing Covid-19 screening program, camp inspections, program audits, response drills and Valard Covid-19 Vaccination program for eligible employees
- Hazard analysis and control planning every day
- Development, implementation and monitoring of safe work procedures
- Project onboarding, orientation and training/development of workers and subcontractors
- * Emergency preparedness and planning, mock emergency drills completed
- * Joint Health and Safety Committee Involvement
- Promotion of Project's Alcohol & Drug Policy, Maintenance Support Security Program and Employee Assistance Program.
- Security Protocols implementation and monitoring
- * Fall Protection and Rescue Planning for tower climbing Best Practices



Employment Opportunities

Valard Construction invites members of the Participating First Nations to apply for the following positions.

Construction Liaison—Kitchenuhmaykoosib Inninuwag Construction Liaison—Kingfisher Lake

Please forward resumes to: watay-resumes@valard.com and projectjobs@oslp.ca For more updates please visit the Valard project website (www.valard-watay.com) or:

Call: 807-345-2395

https://www.facebook.com/watayproject https://www.facebook.com/OpiikapawiinServicesLP https://www.facebook.com/Wataynikaneyap-Power

https://www.oslp.ca/careers—Please visit OSLP's site for a full list of available positions

If you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.