

Monthly Project

Newsletter

イ・Uσbσゲ Wataynikaneyap Power

Provided by Valard

July 2022, Issue #28

English Version



Valard Construction was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada. * Yellow outline indicates work

The scope of work on the Project consists of EPC services for more than 1,600 kilometres of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation owner communities.

Three-Month Lookahead – Field Activities Proposed schedule as of June 15, 2022 Period: June 1, 2022 to August 31, 2022 Note: Subject to change based on field conditions 6 - 13 1 - 15

ties for the nities.	0 D - 15 20 220 200 000 00 00 00 00 00 00 00 00
ties 22 22 22 ditions.	
	Detail

areas.

Group 2 – Transmission Lines						
Activity	Detail					
Materials to construct camps being moved by heavy machinery	Camp Mobilization and/or Installation	 Pickle Lake, Pipestone, North Caribou Lake, Kingfisher Lake, Muskrat Dam, Kasabonika Lake, Wunnumin Lake camps all operational 				
With the second secon	Survey	 1600 Structures staked 6000+ Foundations and Anchors as-built 7000+ guy wire (tower wires anchored to the ground to provide stability) calculations Work area * Pipestone, Kingfisher Lake First Nation, Wunnumin Lake First Nation, Wawakapewin First Nation, Kasabonika Lake First Nation, North Caribou Lake First Nation, Muskrat Dam First Nation, Bearskin Lake First Nation & Sachigo Lake First Nation 				

Provided by Valard

July 2022, Issue #28



English Version

Group 2 – Transmission Lines						
Activity		Detail				
Cleared Right of Way near Pipestone	Clearing and Access	 Clearing and Access development Falling, raking and piling of trees Installing/removing watercourse crossings Work area Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, and Muskrat Dam First Nation to Bearskin Lake First Nation 				
Helicopter during tower erection	Construction	 Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes Tower foundation installation Assembly of steel towers in assembly yards and on ROW (Right-of-Way) Erection of assembled towers by crane and helicopter Installing grounding rods and wires that equipment will connect to Stringing of wire conductor and fibre-optic wire between towers Work area * Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation & Kingfisher Lake First Nation to Wawakapewin First Nation 				
Pipestone River	Environment	 In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses Environmental monitoring of foundation, access, assembly, erection and stringing crews to ensure commitments in environmental assessments are being followed Environmental incident reporting, spill response and associated cleanup as needed Permanent Wildlife Survey Plot program continued with Giiwedin Environmental in July by ground and helicopter crews and will occur monthly until September 2022 Archaeology Assessments were completed on segments of the DE, EF, EG, JI and TZ lines by WSP Golder Work area * Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation & Kingfisher Lake First Nation to Wawakapewin First Nation 				

Provided by Valard

July 2022, Issue #28



English Version

Group 2 – Substations					
Activity	Detail				
Construction Status of Substation F (Bearskin Lake First Nation)	Substation Civil Construction	 Aggregate placement Substations work area: E (Muskrat Dam First Nation) F (Bearskin Lake First Nation) G (Sachigo Lake First Nation) I (Wunnumin Lake First Nation) K (Wawakapewin First Nation) L (Kasabonika Lake First Nation) M (KI-Wapekeka First Nation) 			
Construction Status of Substation F (Bearskin Lake First Nation)	Substation Structural and Electrical Construction	 Structural and Electrical construction Substations work area: E (Muskrat Dam First Nation) F (Bearskin Lake First Nation) I (Wunnumin Lake First Nation) 			
Commissioning of Substation J (Kingfisher Lake First Nation)	Substation Commissioning	 Commissioning Substations Work Area: * J (Kingfisher Lake First Nation) 			

For more activity details visit the website at www.valard-watay.com, or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.

Provided by Valard

Power Transmission Project means to them!

July 2022, Issue #28

I'M MAKING MY FAMILY PROUD Evan Suggashie, Deer Lake First Nation

BOOTS ON THE GROUND—Locally hired crew members tell us what working on the Wataynikaneyap

This project makes me feel proud to be a part of it! I'm also proud of my own work and my family has pride in me. Valard supervisors have always supported me and have given me a chance to succeed; I have a great crew to work for and also joke around with – it's a great work environment.

My long-term career goals are with Valard as I plan to keep on advancing in the company.





English Version

Provided by Valard



July 2022, Issue #28

English Version

Valard is engaging with Participating First Nations to:

- * Work with community and working groups for open lines of communication for COVID-19 updates with regards to travel and Community access directives
- * Work with communities to identify camp locations and services available to support work camps
- * Facilitate and coordinate opportunities for employment and procurement of goods and services with communities and working groups
- * Provide notification of encounters with sensitive wildlife such as caribou sightings to communities near the encounter
- * Provide notification of field work associated with monitoring caribou permanent survey plots throughout the project area
- * Provide the Chief and Council with any additional work packages and maps in their Homeland area, includes: Permit to Take Water, Helicopter Pads and any additional camp locations if required
- * Provided Power Mobile Equipment (PME) training for employees



Project employees during a work presentation



A piece of heavy machinery used on the project

Valard accompanied representatives from Wataynikaneyap Power and OSLP during July 29—August 1 to complete blessings on 8 Valard camps. During these visits representatives from each company spoke with employees that were present. Smudging was completed in the facilities kitchens, offices, dorm rooms and rec rooms. An offering was provided to the land at each camp location. The camp locations visited were as follows:

Kasabonika Lake First Nation, Wunnumin Lake First Nation, Kingfisher Lake First Nation, Pipestone
 & North Caribou lake First Nation

Valard Indigenous Relations Team:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at: <u>IndigenousRelations@valard.com</u>:

- * Blaine Collett—Sr. Director Indigenous Relations
- * **Terrance Bob**—Indigenous and Stakeholders Relations Liaison
- * Randal Courchene—Indigenous and Stakeholders Relations Liaison
- * Blaine Paul—Indigenous and Stakeholders Relations Liaison
- * Amber McGrandle—Indigenous Relations

Provided by Valard

July 2022, Issue #28

Health and Safety

- Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.
- Ongoing Covid-19 screening program, camp inspections, program audits, response drills and Valard Covid-19 Vaccination program for eligible employees
- Hazard analysis and control planning every day
- * Development, implementation and monitoring of safe work procedures
- Project onboarding, orientation and training/development of workers and subcontractors
- * Emergency preparedness and planning, mock emergency drills completed
- * Joint Health and Safety Committee Involvement
- * Promotion of Project's Alcohol & Drug Policy, Maintenance Support Security Program and Employee Assistance Program.
- * Security Protocols implementation and monitoring
- * Fall Protection and Rescue Planning for tower climbing Best Practices

Employment Opportunities

 Valard Construction invites members of the Participating First Nations to apply for the following positions.

Construction Liaison—Kitchenuhmaykoosib Inninuwag Construction Liaison—Kingfisher Lake Construction Liaison—Muskrat Dam

Please forward resumes to: watay-resumes@valard.com and projectjobs@oslp.ca For more updates please visit the Valard project website (www.valard-watay.com) or: Call: 807-345-2395

https://www.facebook.com/watayproject

https://www.facebook.com/OpiikapawiinServicesLP

https://www.facebook.com/Wataynikaneyap-Power

https://www.oslp.ca/careers—Please visit OSLP's site for a full list of available positions

If you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.





English Version