




# Monthly Project Newsletter

Provided by Valard



October 2022, Issue #31


English Version



Valard Construction was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.



The scope of work on the Project consists of EPC services for more than 1,600 kilometres of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation owner communities.

\* Yellow outline indicates work areas.




**Three-Month Lookahead – Field Activities**  
**Proposed schedule as of October 15, 2022**  
**Period: October 1, 2022 to December 31, 2022**  
**Note: Subject to change based on field conditions.**

## Group 3 – Transmission Lines

Activity		Detail
 <p data-bbox="248 1642 386 1671">Knox Camp</p>	<p data-bbox="618 1434 833 1591"><b>Camp Mobilization and/or Installation</b></p>	<ul data-bbox="881 1392 1547 1640" style="list-style-type: none"> <li>• Junction operational as of January 2021</li> <li>• North Spirit Lake and Deer Lake Camp open mid Oct 2021 to support substations</li> <li>• Poplar Hill Camp opened</li> <li>• Knox Lake Camp closed</li> <li>• Sandy Lake Camp closed</li> </ul>
 <p data-bbox="232 2028 402 2058">Survey worker</p>	<p data-bbox="662 1860 789 1892"><b>Survey</b></p>	<ul data-bbox="881 1692 1547 2060" style="list-style-type: none"> <li>• Set survey control points (Starting activity of all survey operations)</li> <li>• Measure existing transmission line heights</li> <li>• Locate existing underground utilities</li> <li>• Work area                             <ul data-bbox="927 1917 1547 2060" style="list-style-type: none"> <li>* Red Lake, Deer Lake First Nation to North Spirit Lake First Nation and North Spirit Lake First Nation to Sandy Lake First Nation</li> </ul> </li> </ul>

# Monthly Project Newsletter




Provided by Valard





October 2022, Issue #31

English Version

## Group 3 – Transmission Lines

Activity		Detail
 <p>Cleared Right of Way near Knox Camp</p>	<p><b>Clearing and Access</b></p>	<ul style="list-style-type: none"> <li>• Clearing and Access development                             <ul style="list-style-type: none"> <li>* Falling, raking, and piling of trees</li> <li>* Maintenance of roads</li> </ul> </li> </ul>
 <p>Excavating Work.</p>	<p><b>Construction</b></p>	<ul style="list-style-type: none"> <li>• Tower foundation and anchor installation                             <ul style="list-style-type: none"> <li>* Excavating</li> <li>* Rock drilling</li> </ul> </li> <li>• Assembly of steel towers in assembly yards and on Right-of-Way (ROW)</li> <li>• Work area                             <ul style="list-style-type: none"> <li>* Deer Lake First Nation</li> <li>* North Spirit Lake First Nation</li> </ul> </li> </ul>
 <p>Lake near Knox</p>	<p><b>Environment</b></p>	<ul style="list-style-type: none"> <li>• In advance of and during construction activities watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses</li> <li>• Environmental monitoring of foundation, access, assembly, erection and stringing crews to ensure commitments in environmental assessments are being followed</li> <li>• Environmental Incident reporting, spill response and associated cleanup</li> <li>• TBT Engineering ground water monitoring and sampling at Substation P for post remediation results</li> <li>• Permanent Wildlife Survey Plot program with Giiwedin Environmental was postponed for September. Survey will be conducted in October and will continue starting December 2022 through March 2023</li> <li>• Work area                             <ul style="list-style-type: none"> <li>* Red Lake, Deer Lake First Nation to North Spirit Lake First Nation and North Spirit Lake First Nation to Sandy Lake First Nation</li> </ul> </li> </ul>

## Group 3 – Substations

Activity		Detail
 <p>Construction Status of Substation U (Deer Lake TS)</p>	<p><b>Substation Civil Construction</b></p>	<ul style="list-style-type: none"> <li>• Civil and foundation construction</li> <li>• Substations Work Area:                             <ul style="list-style-type: none"> <li>* Substation R (Poplar Hill SS)</li> <li>* Substation S (Poplar Hill TS)</li> <li>* Substation T (Deer Lake SS)</li> <li>* Substation U (Deer Lake TS)</li> <li>* Substation V (North Spirit Lake TS)</li> <li>* Substation W (Sandy Lake TS)</li> <li>* Substation Z (Sandy Lake SS)</li> </ul> </li> </ul>
 <p>Construction Status of Substation V (North Spirit Lake)</p>	<p><b>Substation Structural Steel and Electrical Construction</b></p>	<ul style="list-style-type: none"> <li>• Structural and Electrical construction</li> <li>• Substations Work Area:                             <ul style="list-style-type: none"> <li>* Substation T (Deer Lake SS)</li> <li>* Substation U (Deer Lake TS)</li> <li>* Substation V (North Spirit Lake)</li> <li>* Substation W (Sandy Lake TS)</li> <li>* Substation Z (Sandy Lake SS)</li> </ul> </li> </ul>

**For more activity details visit the website at [www.valard-watay.com](http://www.valard-watay.com), or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at [WatayInquiries@wataypower.ca](mailto:WatayInquiries@wataypower.ca).**

## ENERGIZATION MILESTONES—OCTOBER 2022



Photos of Station C/D after Energization  
Taken by: Ivon Forero, Valard.

On October 4<sup>th</sup>, 2022, Station C (Pipestone/Ebane), Station D (North Caribou) and other associated assets were energized and came under Wataynikaneyap Power's controlling authority, on October 27<sup>th</sup>, 2022, Station P (Red Lake), and associated assets were energized and came under Wataynikaneyap Power's control authority.

Valard looks forward to the completion of the next phases on the Wataynikaneyap Project. The ongoing completion and energization of transmission lines will continue to bring reliable power to Wataynikaneyap communities in Northern Ontario.

### Valard is engaging with Participating First Nations to:

- \* Work with community and working groups for open lines of communication for COVID-19 updates with regards to travel and Community access directives
- \* Work with communities to identify camp locations and services available to support work camps
- \* Facilitate and coordinate opportunities for employment and procurement of goods and services with communities and working groups
- \* Provide notification of encounters with sensitive wildlife such as caribou sightings to communities near the encounter
- \* Provide notification of field work associated with monitoring caribou permanent survey plots throughout the project area
- \* Provide the Chief and Council with any additional work packages and maps in their Homeland area, Including: Permit to Take Water, Helicopter Pads and any additional camp locations if required
- \* Provided Power Mobile Equipment (PME) training for employees



Project employees during a work presentation



A piece of heavy machinery used on the project


### Valard Indigenous Relations Team:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at: [IndigenousRelations@valard.com](mailto:IndigenousRelations@valard.com):

- \* **Blaine Collett**—Sr. Director Indigenous Relations
- \* **Terrance Bob**—Indigenous and Stakeholders Relations Liaison
- \* **Randal Courchene**—Indigenous and Stakeholders Relations Liaison
- \* **Blaine Paul**—Indigenous and Stakeholders Relations Liaison
- \* **Amber McGrandle**—Indigenous Relations

# Monthly Project Newsletter

Provided by Valard



October 2022, Issue #31

English Version

## Health and Safety

- \* **Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.**
- \* Ongoing Covid-19 screening program, camp inspections, program audits, response drills and Valard Covid-19 Vaccination program for eligible employees
- \* Hazard analysis and control planning every day
- \* Development, implementation and monitoring of safe work procedures
- \* Project onboarding, orientation and training/development of workers and subcontractors
- \* Emergency preparedness and planning, mock emergency drills completed
- \* Joint Health and Safety Committee Involvement
- \* Promotion of Project's Alcohol & Drug Policy, Maintenance Support Security Program and Employee Assistance Program.
- \* Security Protocols implementation and monitoring
- \* Fall Protection and Rescue Planning for tower climbing Best Practices



## Employment Opportunities

- \* Valard Construction invites members of the Participating First Nations to apply for the following positions.

### Journeyman Carpenter/Plumber

**Please forward resumes to: [watay-resumes@valard.com](mailto:watay-resumes@valard.com) and [projectjobs@oslp.ca](mailto:projectjobs@oslp.ca)  
For more updates please visit the Valard project website ([www.valard-watay.com](http://www.valard-watay.com)) or:  
Call: 807-345-2395**

<https://www.valard-watay.com/upcoming-project-opportunities/>

<https://www.facebook.com/watayproject>

<https://www.facebook.com/OpiikapawiinServicesLP>

<https://www.facebook.com/Wataynikaneyap-Power>

<https://www.oslp.ca/careers>—Please visit OSLP's site for a full list of available positions

**If you have any general inquiries about this newsletter, please contact  
Wataynikaneyap Power at [WatayInquiries@wataypower.ca](mailto:WatayInquiries@wataypower.ca).**