


Provided by Valard



May 2023, Issue #38

English Version



Valard Construction was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.

The scope of work on the Project consists of EPC services for more than 1,600 kilometres of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation owner communities.

* Yellow outline indicates work areas.



Three-Month Lookahead – Field Activities
Proposed schedule as of May 15, 2023
Period: May 1, 2023 to July 31, 2023
Note: Subject to change based on field conditions.

Group 2 - Transmission Lines

Survey equipment along the KM line

Group 2 - Transmission Lines					
Activity		Detail			
Materials to construct camps being moved by heavy machinery	Camp Mobilization and/or Installation	Pickle Lake, Pipestone, North Caribou Lake, Muskrat Dam, Sachigo Lake, Kingfisher Lake, Wunnumin Lake, Wapekeka and Wawakapewin camps all operational.			
	Survey	 Measure existing transmission line heights. Locate existing underground utilities. Set survey control points (starting activity of all survey operations). Work area Pipestone, Kingfisher Lake First Nation, Wunnumin Lake First Nation, Wawakapewin First Nation, Kasabonika Lake First Nation, Muskrat Dam First Nation, Bearskin Lake First Nation & Sachigo Lake First Nation 			

Provided by Valard



Pickle Lake to Pipestone, Pipestone to Kingfisher Lake

Lake First Nation & Kingfisher Lake First Nation to

Wawakapewin First Nation.

First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin

		₩/\\/\Y\\\R/\\\\= Y/\\P	
May 2023, Issue #38		English Version	
Group 2 – Transmission L	ines		
Activity		Detail	
Cleared Right of Way near Sachigo Lake First Nation.	Clearing and Access	 Clearing and Access development. * Falling, raking and piling of trees. * Installing/removing watercourse crossings. Work area * Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, and Muskrat Dam First Nation to Bearskin Lake First Nation. 	
Helicopter pulling rope near North Caribou Lake on the CD line	Construction	 Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes. Assembly of steel towers in assembly yards and on ROW (Right-of-Way). Erection of assembled towers by crane and helicopter. Installing grounding rods and wires that equipment will be connected to. Work area Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation & Kingfisher Lake First Nation to Wawakapewin First Nation. Stringing of wire conductor and fibre-optic wire between towers. Work Area: North Caribou First Lake First Nation to Muskrat Dam First Nation & Kingfisher First Lake Nation to Wawakapewin First Nation. 	
	Environment	 In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses. Environmental monitoring of foundation, access, assembly, erection and stringing crews to ensure Project and Regulatory commitments are being followed. Environmental incident reporting, spill response and associated cleanup as needed. Giiwedin Environmental began the June PWSP Program with ground surveys on May 31st in Group 2. Work Area: 	

Pipestone River

Provided by Valard



May 2023, Issue #38		English Version		
Group 2 – Substations				
Activity		Detail		
Transformer Station G (Sachigo Lake First Nation)	Substation Civil Construction	 Civil and foundation construction. Substations work area: E (Muskrat Dam First Nation). G (Sachigo Lake First Nation). K (Wawakapewin First Nation). L (Kasabonika Lake First Nation) M (KI-Wapekeka First Nation). 		
Transformer Station G (Sachigo Lake First Nation)	Substation Structural and Electrical Construction	 Structural and Electrical construction. Substations work area: E (Muskrat Dam First Nation). F (Bearskin Lake First Nation). G (Sachigo Lake First Nation). K (Wawakapewin First Nation). L (Kasabonika Lake First Nation). M (KI-Wapekeka First Nation). I (Wunnumin Lake First Nation). 		
Substation K (Wawakapewin First Nation)	Substation Commissioning	 Commissioning. Substations Work Area: * E (Muskrat Dam First Nation). * F (Bearskin Lake First Nation). * K (Wawakapewin First Nation). * L (Kasabonika Lake First Nation). 		

For more activity details visit the website at www.valard-watay.com, or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.

Provided by Valard



May 2023, Issue #38

English Version

PROJECT MILESTONE - WUNNUMIN LAKE TRANSFORMER STATION ENERGIZATION



Aerial Shots of Station I-Wunnumin Lake

On May 25th, 2023, Valard officially achieved another huge project milestone on the Wataynikaneyap Transmission Line Project! Station I, the Wunnumin Lake Transformer Station was officially energized and came under Wataynikaneyap Power's controlling authority.

Valard thanks each and every employee, and the Project's 24 First Nations owners who worked hard to make this milestone happen, and looks forward to more energization milestones.

Provided by Valard



May 2023, Issue #38

English Version

Valard is engaging with Participating First Nations to:

- Work with community and working groups for open lines of communication for COVID-19 updates with regards to travel and Community access directives
- Provide notification of encounters with sensitive wildlife such as caribou sightings to communities near the encounter



Project employees during a work presentation



A piece of heavy machinery used on the project

Valard Indigenous Relations Team:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at: IndigenousRelations@valard.com:

- Blaine Collett—Sr. Director Indigenous Relations
- * Amber McGrandle—Indigenous Relations Coordinator

Provided by Valard



May 2023, Issue #38

English Version

Health and Safety

- Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.
- * Continuing to monitor and comply with individual Community Covid-19 protocols, as applicable.
- * Hazard analysis and control planning every day.
- Development, implementation and monitoring of safe work procedures .
- * Project onboarding, orientation and training/development of workers and subcontractors.
- Emergency preparedness and planning, mock emergency drills completed.
- * Joint Health and Safety Committee Involvement.
- Promotion of Project's Alcohol & Drug Policy, Maintenance Support Security Program and Employee Assistance Program.
- * Security Protocols implementation and monitoring.
- * Fall Protection and Rescue Planning for tower climbing Best Practices.



Employment Opportunities

Valard Construction invites members of the Participating First Nations to apply for the following positions:

Please forward resumes to: watay-resumes@valard.com and projectjobs@oslp.ca

For more updates please visit the Valard project website (www.valard-watay.com) or:

Call: 807-345-2395 https://www.facebook.com/watavproject

https://www.facebook.com/OpiikapawiinServicesLPhttps://www.facebook.com/Wataynikaneyap-Power

https://www.oslp.ca/careers—Please visit OSLP's site for a full list of available positions

If you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at WatayInquiries@wataypower.ca.