



WATAYNIKANNEYAP

# Monthly Project Newsletter

Provided by Valard



July 2023, Issue #40


English Version



Valard Construction was selected by Wataynikaneyap Power to provide engineering, procurement and construction (EPC) solutions for the Wataynikaneyap Power Transmission Project in Northwestern Ontario, Canada.



The scope of work on the Project consists of EPC services for more than 1,600 kilometres of transmission and distribution infrastructure ranging in voltage from 25 kV to 230 kV and 22 substations. Valard created this newsletter to provide regular updates on construction activities for the 24 First Nation owner communities.

\* Yellow outline indicates work areas.




**Three-Month Lookahead – Field Activities**  
**Proposed schedule as of July 15, 2023**  
**Period: July 1, 2023 to September 30, 2023**  
**Note: Subject to change based on field conditions.**

## Group 2 – Transmission Lines

| Activity  |  | Detail   |
|---|--|--|
| <br>Materials to construct camps being moved by heavy machinery | <b>Camp Mobilization and/or Installation</b> | <ul style="list-style-type: none"> <li>Pickle Lake, Pipestone, North Caribou Lake, Muskrat Dam, Sachigo Lake, Kingfisher Lake, Wunnumin Lake, Wapekeka and Wawakapewin camps all operational.</li> </ul>   |
| <br>Survey equipment along the KM line                         | <b>Survey</b>                                | <ul style="list-style-type: none"> <li>Final survey work</li> <li>Work area               <ul style="list-style-type: none"> <li>* Pipestone, Kingfisher Lake First Nation, Wunnumin Lake First Nation, Wawakapewin First Nation, Kasabonika Lake First Nation, North Caribou Lake First Nation, Muskrat Dam First Nation, Bearskin Lake First Nation &amp; Sachigo Lake First Nation</li> </ul> </li> </ul> |

# Monthly Project Newsletter




Provided by Valard



July 2023, Issue #40

English Version


## Group 2 – Transmission Lines

| Activity  |                                   | Detail  |
|---|-----------------------------------|---|
|  <p>Cleared Right of Way near Sachigo Lake First Nation.</p>            | <p><b>Clearing and Access</b></p> | <ul style="list-style-type: none"> <li>• Clearing and Access development. <ul style="list-style-type: none"> <li>* Mat hauling</li> <li>* Tree planting</li> </ul> </li> <li>• Work area <ul style="list-style-type: none"> <li>* Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, and Muskrat Dam First Nation to Bearskin Lake First Nation.</li> </ul> </li> </ul>  |
|  <p>Helicopter pulling rope near North Caribou Lake on the CD line</p> | <p><b>Construction</b></p>        | <ul style="list-style-type: none"> <li>• Geotechnical (soil analysis) investigation by test pitting and drilling of boreholes.</li> <li>• Assembly of steel towers in assembly yards and on ROW (Right-of-Way).</li> <li>• Erection of assembled towers by crane and helicopter.</li> <li>• Installing grounding rods and wires that equipment will be connected to.</li> <li>• Work area <ul style="list-style-type: none"> <li>* Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation &amp; Kingfisher Lake First Nation to Wawakapewin First Nation.</li> </ul> </li> <li>• Stringing of wire conductor and fibre-optic wire between towers. <ul style="list-style-type: none"> <li>* Work Area: North Caribou First Lake First Nation to Muskrat Dam First Nation &amp; Kingfisher First Lake Nation to Wawakapewin First Nation.</li> </ul> </li> </ul>    |
|  <p>Pipestone River</p>   | <p><b>Environment</b></p>         | <ul style="list-style-type: none"> <li>• In advance of and during construction activities, watercourses and environmentally sensitive areas are flagged and monitored; focusing on erosion, sediment control and spill responses.</li> <li>• Environmental monitoring of access, assembly, erection and stringing crews to ensure Project and Regulatory commitments are being followed.</li> <li>• Environmental incident reporting, spill response and associated cleanup as needed.</li> <li>• Permanent Wildlife Survey Plot Program with Giiwedini Environmental was conducted between July 21st and July 24th for the ground and Heli program.</li> <li>• Work Area: <ul style="list-style-type: none"> <li>* Pickle Lake to Pipestone, Pipestone to Kingfisher Lake First Nation, Pipestone to North Caribou Lake First Nation, North Caribou Lake First Nation to Muskrat Dam First Nation, Muskrat Dam First Nation to Bearskin Lake First Nation &amp; Kingfisher Lake First Nation to Wawakapewin First Nation.</li> </ul> </li> </ul> |



# Monthly Project Newsletter




Provided by Valard



July 2023, Issue #40

English Version

## Group 2 – Substations

| Activity   |  | Detail   |
|--|--|--|
|  <p>Transformer Station G<br/>(Sachigo Lake First Nation)</p>  | <b>Substation Civil Construction</b>                     | <ul style="list-style-type: none"><li>• Civil and foundation construction.</li><li>• Substations work area:<ul style="list-style-type: none"><li>* E (Muskrat Dam First Nation).</li><li>* G (Sachigo Lake First Nation).</li><li>* M (KI-Wapekeka First Nation).</li></ul></li></ul>  |
|  <p>Transformer Station G<br/>(Sachigo Lake First Nation)</p> | <b>Substation Structural and Electrical Construction</b> | <ul style="list-style-type: none"><li>• Structural and Electrical construction.</li><li>• Substations work area:<ul style="list-style-type: none"><li>* E (Muskrat Dam First Nation).</li><li>* F (Bearskin Lake First Nation).</li><li>* G (Sachigo Lake First Nation).</li><li>* K (Wawakapewin First Nation).</li><li>* L (Kasabonika Lake First Nation).</li><li>* M (KI-Wapekeka First Nation).</li><li>* I (Wunnumin Lake First Nation).</li></ul></li></ul> |
|  <p>Substation K (Wawakapewin First Nation)</p>              | <b>Substation Commissioning</b>                          | <ul style="list-style-type: none"><li>• Commissioning.</li><li>• Substations Work Area:<ul style="list-style-type: none"><li>* E (Muskrat Dam First Nation).</li><li>* F (Bearskin Lake First Nation).</li><li>* K (Wawakapewin First Nation).</li><li>* L (Kasabonika Lake First Nation).</li></ul></li></ul>   |

**For more activity details visit the website at [www.valard-watay.com](http://www.valard-watay.com), or if you have any general inquiries about this newsletter, please contact Wataynikaneyap Power at [WatayInquiries@wataypower.ca](mailto:WatayInquiries@wataypower.ca).**

## MAJOR PROJECT MILESTONE - STATIONS E & F ENERGIZATION



Substation E—Muskrat Dam Transformer Station


On July 6th, 2023, a major project milestone was achieved with the energization of Station E (Muskrat Dam Transformer Station) and Station F (Bearskin Lake Transformer Station). These facilitations and associated assets are now considered fully energized and under Wataynikaneyap Power's controlling authority.

Valard thanks each and every employee as well as all the Participating First Nations for all their hard work to achieve this milestone and looks forward to many more as the project proceeds.



# Monthly Project Newsletter

Provided by Valard



July 2023, Issue #40

English Version

## Valard is engaging with Participating First Nations to:

- \* Work with community and working groups for open lines of communication for COVID-19 updates with regards to travel and Community access directives
- \* Provide notification of encounters with sensitive wildlife such as caribou sightings to communities near the encounter



Project employees during a work presentation



A piece of heavy machinery used on the project

## Valard Indigenous Relations Team:

The Valard Indigenous Relations Team consists of the following members for the Wataynikaneyap Power Transmission Project and can be contacted at: [IndigenousRelations@valard.com](mailto:IndigenousRelations@valard.com):

- \* **Blaine Collett**—Sr. Director Indigenous Relations
- \* **Amber McGrandle**—Indigenous Relations Coordinator

# Monthly Project Newsletter

Provided by Valard



July 2023, Issue #40

English Version

## Health and Safety

- \* **Valard is following the most up to date medical advice provided by federal and provincial government in its own measures to help limit the spread of Covid-19.**
- \* Continuing to monitor and comply with individual Community Covid-19 protocols, as applicable.
- \* Hazard analysis and control planning every day.
- \* Development, implementation and monitoring of safe work procedures .
- \* Project onboarding, orientation and training/development of workers and subcontractors.
- \* Emergency preparedness and planning, mock emergency drills completed.
- \* Joint Health and Safety Committee Involvement.
- \* Promotion of Project's Alcohol & Drug Policy, Maintenance Support Security Program and Employee Assistance Program.
- \* Security Protocols implementation and monitoring.
- \* Fall Protection and Rescue Planning for tower climbing Best Practices.



## Employment Opportunities

**Please forward resumes to: [watay-resumes@valard.com](mailto:watay-resumes@valard.com) and [projectjobs@oslp.ca](mailto:projectjobs@oslp.ca)**

**For more updates please visit the Valard project website ([www.valard-watay.com](http://www.valard-watay.com)) or:**

**Call: 807-345-2395**

<https://www.facebook.com/watayproject>

<https://www.facebook.com/OpiikapawiinServicesLP>

<https://www.facebook.com/Wataynikaneyap-Power>

<https://www.oslp.ca/careers>—Please visit OSLP's site for a full list of available positions

**If you have any general inquiries about this newsletter, please contact  
Wataynikaneyap Power at [WatayInquiries@wataypower.ca](mailto:WatayInquiries@wataypower.ca).**